

Road Resurfacing Works Phase 3

- Background
 - The third phase of resurfacing a large portion of the roadways on site is due to commence next week
- Duration:
 - 6am Monday 18 July to 5pm Wednesday 20 July.
- A Traffic Management Plan will be implemented as per schematic below.
- Schedule of Works
 - 6am Monday 18 July
 - Implement Traffic Management and commence Profiling works
 - Tuesday 19 July
 - Complete Profiling and Seal road in preparation for Asphaltting
 - Wednesday 20 July
 - Conduct Asphaltting
- Please note there will be no access within the work area, duration of the Project.
- Please note Phase 4 (Resurfacing of the Roundabout) is anticipated to be conducted from Monday 22 August to Thursday 25 August Inclusive.

